



**FUTUREFLEX®**

**TUBE PRESSURE TEST DATA SHEET**

Test Date:	SEL Tube Cable Part Number (TCxxYYY):		
Test Event:	Tube Cable Span or Segment ID Number:		
Test Personnel:	From:	To:	
End-User Rep:	<b>Note:</b> Tube Cable Part Numbers and Span / Segment ID Numbers <u>must</u> match As-Built Drawing documentation.		

Ref Doc = Sumitomo Recommended Procedure SRP SP-F04-003  
 Test Criteria = Hold 146 psi - 150 psi for 10 seconds

	Tube Cable Span or Segment ID Number	Tube-No. (IN)	Tube-No. (OUT)	Test Pressure (PSI)	Time Held (SEC's)	Notes/Comments
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						